

Daily Road Report

Reporting Date: 6/25/2025

Barbour County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Stabilization -- Roadway	CO	10/4	Cole Road	0.34	1.47	7:00AM	3:30PM	Stabilization -- Roadway
Mowing - Non Expressway	CO	119/6	Johns Street	0.00	0.94	7:00AM	3:30PM	Mowing - Non Expressway
Ditching and Blading -- Unpaved Roadway	CO	10/4	Cole Road	0.34	1.47	7:00AM	3:30PM	Ditching and Blading -- Unpaved Roadway
Pull Shoulders or Ditches-- Paved Roadway	CO	21	Mt. Liberty Road	0.00	1.27	7:00AM	3:30PM	Pull Shoulders or Ditches-- Paved Roadway
Stabilization -- Roadway	CO	48/2	Hunters Fork Road	0.93	1.74	7:00AM	3:30PM	Stabilization -- Roadway
Minor Drainage Structures	CO	40	Midway Road	0.40	0.73	7:00AM	3:30PM	Minor Drainage Structures
Mowing - Non Expressway	CO	1	Claude Road	0.00	3.96	7:00AM	3:30PM	Mowing - Non Expressway
Minor Drainage Structures	CO	6	Alanzo Marsh Road	5.78	6.18	7:00AM	3:30PM	Minor Drainage Structures
Bridge								
Bridge Inspection and Analysis	CO	26	N Teter Creek Road	4.40	4.40	7:00AM	4:00PM	Bridge Inspection and Analysis
Bridge Inspection and Analysis	US	250	N Main Street	17.24	17.24	7:00AM	4:00PM	Bridge Inspection and Analysis
Heavy Maintenance								
Closures								
Construction Projects								
Resurfacing	CO	11	Audra Park Road	11.53	14.83	7:00AM	5:00PM	No work scheduled.
Traffic Lighting	US	250	US 250 at Bridge Street Traffic Signal	NB/SB 4.86	NB 5.30/SB 5.43	7:00AM	5:30PM	No work planned until signal arm has been delivered. Estimated time to return is the beginning of August.
Resurfacing	WV	92	Belington - Nestorville Road	7.45	9.29/1.84	7:00AM	5:00PM	Guardrail.
Utilities/Oil & Gas								
Braxton County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Pull Shoulders or Ditches-- Paved Roadway	CO	19/40	Old Turnpike Road	0.00	11.6	7:00AM	3:30PM	Pull Shoulders or Ditches-- Paved Roadway
Removing Ditch Line Obstacles	CO	19/40	Old Turnpike Road	0.00	11.6	7:00AM	3:30PM	Removing Ditch Line Obstacles
Mowing - Non Expressway	CO	17/2	Bug Ridge Road	0.00	6.23	7:00AM	3:30PM	Mowing - Non Expressway
Mowing - Non Expressway	CO	21	Frametown Road	0.00	8.15	7:00AM	3:30PM	Mowing - Non Expressway
Stabilization -- Shoulders	CO	4/13	Featherbed Road	0.00	1.19	7:00AM	3:30PM	Stabilization -- Shoulders
Ditching and Blading -- Unpaved Roadway	CO	3/4	Burns Run Road	0.00	0.88	7:00AM	3:30PM	Ditching and Blading -- Unpaved Roadway
Bridge								
Heavy Maintenance								
Embankment Stabilization- DOH	CO	7/3	Crooked Fork Road	6.01	6.01	7:00AM	3:30PM	Embankment Stabilization- DOH
Closures								
Road Closure	CO	28/1	Chemical Town Road	0.00	2.61	N/A	N/A	Continuous Temporary Road Closure
Construction Projects								
Bridge Construction	I	79	Burnsville ICHG+3	78.85	79.956	7:00AM	3:00PM	Triton will pour Class K concrete in expansion joints of 2711 and 2701 NB on 6/27/25 at 9am. Temp will continue patch repair.
Bridge Construction	I	79	I-79 Co 21 Overpass Bridge N&S	54.18	54.21	7:00AM	5:30PM	Catts plans to continue saw cutting the approach slabs.
Resurfacing	WV	4	Gassaway Road	18.11	19.93	7:00AM	5:30PM	HMA repairs.
Resurfacing	WV	4	Flatwoods-Heaters Road	16.59	18.16	7:30AM	5:0PM	Pending perm paint
Utilities/Oil & Gas								
Gilmer County HQ/Shop				Worked Limits				

Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Mowing - Non Expressway	CO	13	Sand Fork Road	3.19	9.53	7:00AM	3:30PM	Mowing - Non Expressway
Pull Shoulders or Ditches-- Paved Roadway	CO	40	Little Bull Run Road	0.00	2.49	7:00AM	3:30PM	Pull Shoulders or Ditches-- Paved Roadway
Minor Drainage Structures	CO	15	Grass Run Road	0.00	4.03	7:00AM	3:30PM	Minor Drainage Structures
Stabilization -- Roadway	CO	12	Leading Creek Road	10.14	13.99	7:00AM	3:30PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	46	Lower Run Road	0.00	6.06	7:00AM	3:30PM	Stabilization -- Roadway
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Resurfacing	WV	5	Sand Fork- Burnsville Road	23.50	25.39	7:00AM	5:30PM	Pending guardrail and permanent paint.
Piling	CO	19	Normantown - Gassaway Road	6.16	8.80	7:00AM	5:30PM	One lane closure. Piling wall installation.
Utilities/Oil & Gas								
Lewis County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Mowing - Non Expressway	CO	13	Berlin Road	0.00	8.38	7:00AM	3:30PM	Mowing - Non Expressway
Mowing - Non Expressway	CO	19/17	Big Run Road	0.00	2.70	7:00AM	3:30PM	Mowing - Non Expressway
Mowing - Non Expressway	CO	11	Vadis Road	0.00	6.63	7:00AM	3:30PM	Mowing - Non Expressway
Stabilization -- Roadway	CO	30/20	Buckeye Run Road	0.00	0.61	7:00AM	3:30PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	20	Brush Run Road	0.00	2.93	7:00AM	3:30PM	Stabilization -- Roadway
Pull Shoulders or Ditches-- Paved Roadway	CO	33/3	Old US Route 33	0.00	1.95	7:00AM	3:30PM	Pull Shoulders or Ditches-- Paved Roadway
Ditching and Blading -- Unpaved Roadway	CO	48/3	Wolf Pen of Crawford Road	2.08	2.73	7:00AM	3:30PM	Ditching and Blading -- Unpaved Roadway
Flagging	CO	23	Oil Creek Road	4.88	4.88	7:00AM	3:30PM	Flagging
Flagging	CO	50	Wildcat Road	6.45	6.45	7:00AM	3:30PM	Flagging
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Bridge Construction	US	19	Fourth Street Arch Bridge	0.00	0.20	6:30AM	5:00PM	No work. I-79 North and South, currently working in Phase two of the project. Existing lane closures will be in place until the completion of the project. Tempo will be completing work at McCann's Run Arch this week. Operations mobilized to Churchville Arch Tuesday and the remainder of the week they will be doing concrete repairs. Pending permanent paint. Prep EJ's for pour. Class K expansion, mid week. WB lane closure at structure with temporary traffic lights guiding one lane. One lane closure. Piling wall installation. Traffic control set up.
Bridge Construction	I	79	US 19 I/C N&S	90.82	90.86	7:00AM	5:00PM	
Bridge Construction	CO	9	Butchersville Arch +4	3.59	3.59	7:00AM	5:00PM	
Resurfacing	CO	15	Georgetown-Horner Road	6.05	8.80	7:30AM	5:00PM	
Bridge Construction	CO	7 and 7/8	Hackers Creek Bridge	4.54	4.56	6:30AM	4:30PM	
Piling	CO	23	Oil Creek Road +1	3.50	5.02	7:00AM	5:00PM	
Resurfacing	I	79	Roanoke - Jane Lew	90.87	104.15	7:00AM	7:00PM	
Utilities/Oil & Gas								
Upshur County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								

Mowing - Non Expressway	CO	3/9	Hardman Road	0.26	2.04	7:00AM	3:30PM	Mowing - Non Expressway
Pull Shoulders or Ditches-- Paved Roadway	CO	7/6	Smith Avenue	0.00	0.11	7:00AM	3:30PM	Pull Shoulders or Ditches-- Paved Roadway
Stabilization -- Roadway	CO	30/9	Normal Road	0.00	0.68	6:30AM	3:30PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	40/6	Forever Laurel Road	0.00	0.20	7:00AM	3:30PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	46/6	Mt. Spring Road	0.00	0.82	6:30AM	3:30PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	46/7	Howell Fork Road	0.00	0.86	6:30AM	3:30PM	Stabilization -- Roadway
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Bridge Construction	CO	11/17	Youth Camp Girder	0.01	0.02	7:00AM	5:00PM	TC per plan sheet 10. Flaggers and one-lane closure only when necessary. Guardrail.
Resurfacing	US	119	Buckhannon - Hodgesville Road	5.17	8.43	7:00AM	5:00PM	
Lighting	CO	7	Equipment Division	0.01	0.11	7:00AM	5:30PM	Excavation back gravel lot and installing JB's and conduit
Utilities/Oil & Gas								
Webster County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Mowing - Non Expressway	CO	38	Givens Run Road	0.00	4.67	7:00AM	3:30PM	Mowing - Non Expressway
Pull Shoulders or Ditches-- Paved Roadway	CO	26	Bergoo Road	2.50	6.09	7:00AM	3:30PM	Pull Shoulders or Ditches-- Paved Roadway
Ditching and Blading -- Unpaved Roadway	CO	28	Amos Run Road	0.00	2.60	7:00AM	3:30PM	Ditching and Blading -- Unpaved Roadway
Mowing - Non Expressway	CO	9/1	Hickory Flats Road	0.00	3.70	7:00AM	3:30PM	Mowing - Non Expressway
Mowing - Non Expressway	CO	9/4	Pilot Knob Road	0.00	1.25	7:00AM	3:30PM	Mowing - Non Expressway
Mowing - Non Expressway	CO	12/1	Bennett Avenue	0.00	2.96	7:00AM	3:30PM	Mowing - Non Expressway
Ditching and Blading -- Unpaved Roadway	CO	1/1	Boggs Mill Road	0.00	2.60	7:00AM	3:30PM	Ditching and Blading -- Unpaved Roadway
Bridge								
Heavy Maintenance								
Construction Projects								
Bridge Construction	WV	20	Bolair-Webster Springs Road	0.04	0.07	7:00AM	5:00PM	No work planned until there is resolution on girder concerns.
Bridge Construction	CO	26/8	Bergoo Road Arch	3.59	3.62	7:00AM	5:30PM	Monday through Thursday continue work on piling
Traffic Signal	WV	20	Main Street	20.21	20.21	7:00AM	5:30PM	Will return to complete remaining work at a later time.
Resurfacing	WV	20	Diana - Rock Cave Road	45.00	48.00	7:00AM	5:00PM	Pipe and Gabion.
Utilities/Oil & Gas								
District Seven Heavy Maintenance HQ				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven Equipment Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								

Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
I-79 Section Five HQ/Shop			Georgetown.HQ/S	Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Litter Pickup & Disposal	I	79	I-79	40.00	67.00	7:00AM	3:30PM	Litter Pickup & Disposal
Hand Mowing/Trimming	I	79	I-79	40.00	67.00	7:00AM	3:30PM	Hand Mowing/Trimming
Removing Ditch LIne Obstacles	I	79	I-79	57.00	67.00	7:00AM	3:30PM	Removing Ditch LIne Obstacles
Mowing - Expressway (Interstate/APD)	I	79	I-79	54.00	57.00	7:00AM	3:30PM	Mowing - Expressway (Interstate/APD)
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
I-79 Section Four HQ/Shop			Georgetown.HQ/S	Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance			Crooked Run Road					
Litter Pickup & Disposal	I	79	Flatwoods - Weston Road	67.00	99.00	7:00AM	3:30PM	Litter Pickup & Disposal
Mowing - Expressway (Interstate/APD)	I	79	Flatwoods - Weston Road	96.00	99.00	7:00AM	3:30PM	Mowing - Expressway (Interstate/APD)
Cleaning of Equipment	I	79	Flatwoods - Weston Road/Burnsville HQ	79.00	79.00	7:00AM	3:30PM	Cleaning of Equipment
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven Construction				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven Maintenance/Equipment Pool				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
Corridor H Section O HQ				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Dead Animal - Not Deer - Pickup/Removal	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM	Dead Animal - Not Deer - Pickup/Removal

Patching of Bituminous Pavements	US	33	Corridor H Highway	16.50	12.00	7:00AM	3:30PM	Patching of Bituminous Pavements
Mowing - Expressway (Interstate/APD)	US	33	Corridor H Highway	10.00	16.00	7:00AM	3:30PM	Mowing - Expressway (Interstate/APD)
Stabilization -- Roadway			Upshur County			7:00AM	3:30PM	
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven HQ				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								

